

# Progress on Off-site Cleanup Efforts in Japan

## Sep 16th, 2013 Ministry of the Environment, Japan

### Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- New policies announced in Sep 2013
- Efforts to secure Interim Storage Facility

# Radioactive Pollution Caused by the Accident at TEPCO's Fukushima Dai-ichi NPS



#### **Framework of Decontamination**

#### **Legislation for Promoting Decontamination**

- The Act on Special Measures Concerning the Handling of Radioactive Pollution came into force on January 1, 2012.
- Based on this Act the followings are carried being out:
  - Planning and implementation of decontamination work
  - Collection, transfer, temporary storage, and final disposal

#### **Special Decontamination Area**

11 municipalities in (former) restricted zone or planned evacuation zone (<20km from the NPS, or annual cumulative dose is >20mSv)

Decontamination is being implemented by the national government

(\*) Entire area of Naraha, Tomioka, Okuma, Futaba, Namie, Katsurao, and litate. Some area of Tamura, Minami Soma, Kawamata, and Kawauchi.

#### **Intensive Contamination Survey Area**



 100 municipalities in 8 prefectures (\*), in which over 0.23 μSv/hour of air dose rate (equivalent to over 1 mSv/Year) is observed, were designated.

- Decontamination is being implemented by each municipality. The national government will take financial and technical measures.
- (\*) Iwate, Miyagi, Fukushima, Ibaraki, Tochigi, Gunma, Saitama, and Chiba

### Special Decontamination Area and Intensive Contamination Survey Area



### Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- New policies announced in Sep 2013
- Efforts to secure Interim Storage Facility

### **Decontamination Policy for Special Decontamination Area**

#### Policy in FY2012 and 2013

Decontamination should be implemented taking into account the level of air dose rate.

Area less than 20mSv/year: Aiming to reduce additional exposure dose to less than 1mSv/year as long-term goal.

- ♦Area from 20~50mSv/year: Aiming to reduce exposure dose in residential and farmland area to less than 20mSv/year.
  - > Decontamination work in all municipalities in the Area has been uniformly scheduled to be completed within 2 years, assuming the securing of temporary storage sites and consent of landowners, etc.
  - > In the case of areas more than 50mSv/year, demonstration projects will be implemented. Lessons learned will be taken into consideration in future decontamination policy.

Policy Review at Sep. 2013

Decontamination work will be implemented in cooperation with reconstruction measures depending on the situation of each municipality. Additional measures for further progress will be conducted. (Refer to the following slide.) 7

### **Progress in the Special Decontamination Area**

OProgress (implementation ratio) of the decontamination work planned in 2012 and 2013 are as follows:

ODifference is observed among municipalities depending on circumstances regarding preparation as well as operation of decontamination work.



As of Jul. 2013	Tamura	Naraha	Kawauchi	litate	Kawamata	Katsurao	Okuma
Living area	100%	51%	100%	3%	0%	2%	3%
Farmland	100%	68%	1%	1%	3%	0.1%	11%
Forest	100%	65%	69%	2%	6%	25%	6%
Road	100%	25%	100%	0.3%	0%	1%	6%

Note 1: Implementation ratio is calculated in a area basis: Areas completed / Areas planned in 2012 and 2013. Note 2: Figures in tables are not finalized yet.

### Result of the review on decontamination at Sep. 2013

#### Current Status

### Difference has been observed on the progress between municipalities in the Special Decontamination Area reflecting each municipality's circumstances as below.

In the case of excessive time consumed for arrangements with stakeholders BEFORE decontamination is begun.

OTime consumed for:

- rearrangement of Restricted Areas and Deliberate Evacuation Area
- establishment of decontamination plans
- Securing temporary storage sites
- Obtaining consent for decontamination etc.

In the case of excessive time consumed WHILE decontamination is already in progress in venues.

- OTime consumed for
- Negative effect of the elements such as snow
- Additional compensation work

etc.

Challenges based on past experience	Cooperation with reconstruction-related measures
OSecuring working staff (ie. labor-intensive work) OEnhancement of safety measures OHandling of heavy traffic volume for the transportation of workers and removed soils, etc., and that of waste generated from workers' daily life	<ul> <li>Ofacilitation of the cooperation above (ex. Construction of infrastructures and core facilities for reconstruction, and Land use change)</li> <li>OProper schedule, taking into account the expected timing of evacuees' return</li> </ul>

#### **Future Direction**

ODecontamination work will be implemented in cooperation with reconstruction measures depending on the situation of each municipality, by revising the current plan which has been uniformly scheduled to be completed within 2years. OAdditional measures will be introduced for speed-up and facilitation.

ODecontamination plans of 6 municipalities (Minamisoma, Iitate, Kawamata, Katsurao, Namie and Tomioka) will be amended by the end of this year while 3 municipalities (Naraha, Kawauchi and Okuma) are on schedule to finish within FY 2013. As for Futaba, coordination towards the formation of a plan will be continued. In Tamura, decontamination work has already been completed.

### Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- New policies announced in Sep 2013
- Efforts to secure Interim Storage Facility

### Progress in Intensive Contamination Survey Area $oldsymbol{1}$

100 municipalities, designated as Intensive Contamination Survey Area, shall implement monitoring surveys and formulate the decontamination implementation plan (the plan) which stipulates area, method and contractors to implement decontamination work.



OAs of the end of March 2013, the plans have been formulated in 94 municipalities.

OAs the decontamination target covers large areas including public facilities, residential houses, roads, farmland and forest, municipalities shall clarify the objects and priorities, with consideration to the protection of public health.

⇒Decontamination work is being implemented based on decontamination plans developed by each municipality. In regard with the work schedule of the plans, 5 years is set in many municipalities mainly in Fukushima prefecture, and 2-3 years is defined in municipalities in other prefectures.

### Progress in Intensive Contamination Survey Area ${f 2}$

Decontamination work have been progressed according to decontamination plans of each municipality. Especially at spaces related to children and public facilities, it is getting close to the end; however, it might take period of years to be completed in whole.

Ordering Ratio (Number of Order/number of planning)	Implementation Ratio (Number of actual achievement/number of planning)	
almost on order	almost completed	
approx. 80%	approx. 80%	
approx. 60%	approx. 30%	
approx. 30%	approx. 30%	No
approx. 30%	approx. 30%	pla
approx. 80%	approx.60%	wl er
Partially on order	Partially implemented	m
Ordering Ratio (Number of order/number of planning	Implementation Ratio (Number of actual achievement/Number of planning)	N T
approx. 80%	approx. 60%	p n
approx. 50%	approx. 20%	tl
approx. 40%	approx. 20%	C W
approx. 90%	approx. 80%	ir F
approx. 30%	approx. 10%	n
	(Number of Order/number of planning) almost on order approx. 80% approx. 60% approx. 30% approx. 30% approx. 30% Partially on order Ordering Ratio (Number of order/number of planning approx. 80% approx. 80% approx. 90%	Ordering Ratio (Number of Order/number of planning)(Number of actual achievement/number of planning)almost on orderalmost completedapprox. 80%approx. 80%approx. 60%approx. 30%approx. 30%approx. 30%approx. 30%approx. 30%approx. 80%approx. 30%approx. 80%approx. 30%approx. 80%approx. 30%approx. 80%approx. 30%approx. 80%approx. 30%approx. 80%approx. 60%Partially on orderPartially implementedOrdering Ratio (Number of order/number of planning)Implementation Ratio (Number of actual achievement/Number of planning)approx. 80%approx. 60%approx. 80%approx. 20%approx. 40%approx. 20%approx. 90%approx. 80%

XThe table "Within Fukushima pref." is based on the investigation result conducted by Fukushima prefecture.

Note: The number of planning is the number which is planed as of the end of Jun, 2013, so it might increase in future.

#### Note:

The number of planning is the number planed by the end of FY2013. On the other hand, whole number including that of after FY 2013 is yet fixed in many municipalities.

#### Result of the review on decontamination at Sep. 2013

Checkup the status of municipalities tackling leading decontamination and completing decontamination work based on on-going decontamination plan. Effective information shall be shared widely among municipalities in consideration of municipalities' status.

OThe municipalities, implementing leading decontamination work, have been accumulating various original and innovative measures and know-hows, from the view point of the promotion of effective and efficient decontamination work and mutual understanding between local residents.

Example: Excerpted from "Good Practice Collection" (compiled by Fukushima Office for Environmental Restoration, MOE)

Volume reduction of the waste(twigs, etc.)
 discharged from decontamination work (in Date city)



 <u>Cooperation with local residents, delivery of Q &A</u> materials for smooth operation for explanatory meetings (in Fukushima city)



OThere are municipalities of which decontamination work have completed according to the plan as of Jun., 2013



With accelerating and streamlining of decontamination work in consideration of each municipality's status, information shall be shared by updating Good Practice Collection and by guidelines, and also exchanging opinions among municipalities.

### Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- New policies announced in Sep 2013
- Efforts to secure Interim Storage Facility

#### **New Policies announced in Sep 2013**

MOE has announced new policies for two items below in September 2013.

#### **1. Follow-up policy after decontamination work is completed**

Follow-up policy has newly been established by MOE, according to the completion of decontamination work based on the decontamination plans in several municipalities.

#### **2.** Decontamination policy in forested areas

Decontamination in forest area has been limited to within 20 m from the residential area under the current policy. Taking into account voices from Fukushima that hope to widen decontamination target area, decontamination policy for forested areas is also renewed based on relevant results of research.

# 1. Follow up measures after completion of decontamination work based on a plan

#### (Confirmation of maintenance of decontamination effects)

- Conduct relevant monitoring so as to confirm whether air dose reduction by decontamination would be maintained.

#### (Follow-up decontamination work)

 Implement decontamination work in the case of that newly-found contaminated areas(\*) or areas in which un-decontaminated points are found, while considering radiation level there.

(\*) Supposing such area whose air dose rate is higher than that of surrounding area because contaminated soil, etc. is re-accumulated there associated with fallen leaves or rain water and, as a result, air dose rate goes up significantly after the decontamination.

- Require a careful judgment to decide the follow-up decontamination implementation, considering various circumstances of each case. MOE will publish guidance for it by analyzing actual cases.

#### (Others)

- Take relevant measures including risk communication matters based on the ongoing discussion at the Nuclear Emergency Response Headquarters on radiation protection measures.
- In regard with measures on rivers and lakes, monitoring will have been conducted.

#### A. Around residential areas

- Make an additional measure possible to remove organic residuals 5m in width from the edge in the case the effects of prior decontamination (by removing organic deposits such as fallen leaves 20m in width) is found to be limited.
- Make an exceptional measure possible to widen the area of decontamination to over 20m in case relatively high air dose rate is monitored around the house even though prior decontamination has been done, supposing such a house located in a valley, etc.

#### **B.** Cultivating farm for mushroom

 Make the implementation of standard decontamination method possible, which have been approved around residential areas (20m wide), in a case where cultivating business is expected to be sustained.

#### C. Forest in whole

- Collaborative measures will be conducted by Ministry of the Environment and Forestry Agency.

MOE: measures regarding monitoring on runoff and/or diffusion of contaminated soil as well as countermeasures against them

Forestry Agency: measures to take proper forestry management

### Outline

- Policy Framework
- Progress in Special Decontamination Area
- Progress in Intensive Contamination Survey Area
- New policies announced in Sep 2013
- Efforts to secure Interim Storage Facility

### Interim Storage Facility: Bird's-Eye View

#### ISF will be consisted of facilities with various functions



Scale of the whole facility (estimation) Total storage volume ranges between 15-28 million  $\vec{m}$ , which is 12-23 times big as a baseball stadium( approx. 1.24million  $\vec{m}$ ) ①Storage Facility

②Emplacement & Segregation Facility

③Volume Reduction Facility

④24hour monitoring Equipment( placed in several points, not specifically indicated)

⑤R & D Facility

⑥Public information Center

### **Outlook for Selecting Potential Survey Sites for ISF**



Potential sites will be selected from 3 towns (Futaba, Okuma and Naraha).
Survey sites are selected in consideration with existing data and following conditions:
OEffective utilization of existing geological formation, e.g. plateaus and hills
OUtilization of existing facility
OUtilization of sites contributed to disaster prevention

Potential sites for preliminary survey

Existing controlled landfill site

\*Indicated potential survey sites are only rough outline envisaged to carry out the preliminary survey as of this moment.

#### **Future Plan**



### **Tackling the Challenges**

- Seeking for more efficient / effective technology for decontamination from the perspective of cost, time, etc. through demonstration model project and R&D (incl. soil/ waste minimization and volume reduction)
- 2. Promotion of Public communication for securing temporary storage sites, interim storage facilities, etc. for removed soils as well as risk communication with citizens before/after decontamination.
- 3. Research on the behavior and environmental fate of cesium, including the development of transport models

### Thank you for your attention



Ministry of the Environment, Government of Japan

## **Reference data**

### Current Status of the Areas to Which Evacuation Order have been Issued (as of End of Aug, 2013)

Ahead of the decontamination in the Special Decontamination Area, Decontamination Plans are to be elaborated taking into account the progress of rearrangement of the Restricted Areas and Deliberate Evacuation Area. The rearrangement has been completed on Aug 7 2013.

#### 3 categories after the rearrangement:





#### **Progress in the Special Decontamination Area**

Decontamination work are begun from areas in which preparation is completed. As of Sep 2013, Decontamination Plan has been established in 10 municipalities out of 11 target municipalities. Decontamination work has been in operation or in preparation in 9 municipalities and has been completed in 1 city according to its plan.

		Population in	Decontamination	Rearrangemen	Progress of the Decontamination Work				
Progre	ess Status	Decontamination Target Area (approx. Figure)	Target Area (ha) (approx. figure)	t of the Restricted areas, etc.	Decontamination Plan	Temporary Storage Site (as of the end of Aug, '13)	Content of landowners, etc. (As of the end of Jul., '13)	Decontamination activities (As od Aug., 30, '13)	
	TAMURA	400	500	Apr. 2012	Apr. 2012	Secured	Competed	Completed in June. 2013	
On	NARAHA	7,700	2,000	Aug. 2012	Apr. 2012	Secured	Almost completed	In progress	
، On full scale decontamination work / On preparation	KAWAUCHI	400	500	Apr. 2012	Apr. 2012	Secured	Completed	In progress (houses and roads completed)	
decon	MINAMI- SOMA	13,300	6,100	Apr. 2012	Apr. 2012	approx. 20% secured	approx. 30%	In progress	
۰ tamina	IITATE	6,000	5,100	Oct. 2012	May 2012	approx. 20% secured	approx. 30%	In progress	
tion wo	KAWAMATA	1,200	1,300	Aug. 2013	Aug. 2012	approx. 80% secured	approx. 90%	In progress	
rk / On	KATSURAO	1,400	1,700	Mar. 2013	Sept. 2012	approx. 20% secured	Almost completed	In progress	
prepa	NAMIE	18,800	3,200	Apr. 2013	Nov. 2012	approx. 10% secured	approx. 10%	Under bidding procedure	
iration	OKUMA	400	400	Nov. 2012	Dec. 2012	approx. 70% secured	approx. 60%	In progress	
f	ΤΟΜΙΟΚΑ	11,300	2,800	Mar. 2013	Jun. 2013	approx. 50% secured	In preparation	Contractor decided In preparation of work	
Plans not y formulate	FUTABA	300	200 work in a munic	May. 2013	Under coordination be implemented by		Under coordination	Under coordination	

ed Yet

### Summary on Decontamination Effect (tentative)

Monitoring data of before/ after decontamination in early decontamination stage (mainly in 2012), e.g. model project and preliminary decontamination work implemented in Fukushima were collected and analyzed. As a result, reduction rate of surface concentration of contamination(cpm) were;

- 50-70% reduction by washing,
- 30-70% reduction by high-pressure washing,
- 70-90% reduction by scraping on surface decontamination of asphalt-paved roads, and

as for decontamination work of playground, 80-90% reduction by top soil removal, which are acknowledged as a certain effectiveness. % the data is based on reduction rate of surface concentration of contamination on each decontamination method.

\*The result of this analysis is tentative. The methods were not consolidated and not up-dated at that time.



Example) Decontamination work on asphalt-paved roads Example) Decontamination Work on Playground

Reference: Announcement on "Effectiveness of decontamination work which is implemented by the national government and relevant municipalities in decontamination project" (Jan. 18, 2013)

#### **Overview of the Decontamination Project in Tamura City**

Decontamination work based on the Decontamination Implementation Plan has been finished in Tamura City.

- Work Period : July 5, 2012 ~ June 28, 2013
- Number of Workers : Max. 1,300/day (A total of 120,000 man day)
- Decontamination target area : residential area and a part of forests (area within 20m from the edge) in Furumichi, Miyakoji district
- Volumes of work
  - Buildings 228,249 m<sup>2</sup>(121 family unit)
  - Roads 95.6km
  - Farmland 1,274,021 m<sup>2</sup>
  - Forests 1,921,546 m<sup>2</sup>



# Effect of Radiation Dose Reduction by Decontamination Work in Tamura City





### Before & After the Decontamination Work



# **Decontamination Activities**



Wiping off rooftop and walls



Wiping off a gutter



High pressure water cleaning of a drain pipe



High pressure water cleaning of paved road



Mowing and removal of sludge



Removal of crushed stones and topsoil, and cover with clean soil

#### Effect of Reducing Radiation Dose by Decontamination Work (Surface Concentration of contamination\*)



\*Surface concentration of contamination is the number of radiation per minute counted by a detector. As it is detected at the level above 1cm from decontaminated surface, changes due to the figures can be clearly evaluated.

XThe measurement was taken before and after the decontamination work so that natural attenuation effect after the work was not included.

- Measurement period before the decontamination work : July 25, 2012 ~ May 23, 2013
- Measurement period after the decontamination work : August 7, 2012 ~ May 30, 2013

Effect of Radiation Dose Reduction by Decontamination Work (Air Dose Rate at the height of 1m above ground)



X The measurement was taken before and after the decontamination work so that natural attenuation effect after the work was not included.

- •Measurement period before the decontamination work: July 25, 2012 ~ May 23, 2013
- •Measurement period after the decontamination work: August 7, 2012 ~ May 30, 2013

### **Post-Decontamination Monitoring**

- Average value of air dose rate has not been increased according to the investigation results up to now.
- Post-Decontamination Monitoring will be conducted in coming autumn at the same points of the previous monitoring in Tamura Coty.



Changes of Air Dose Rate after the Decontamination Model Project

### **Overview of Temporary Storage Site**

- Removal soil and etc. has been collected and stored in temporary storage sites.
- Air dose rate at the entrance of the sites shows no difference after removed soil, tec. are stored.
- Radioactive materials has never been detected from leachate or groundwater under the sites.

Shin-Baba     0.60     0.56     7,985     ND     ND       Baba     0.40     0.45     1,974     ND     ND		in reachate of Broanawater ander the sites:					
Jikenjo Model Project)0.320.382,743NDNDJikenjo Model Project)0.380.342,626NDNDShin-Baba0.600.567,985NDNDBaba0.400.451,974NDND	District	Rate just after Installation	(5/27) Air dose	of Removed soil	Result of	Result of	
Jikenjo Nodel Project)0.320.382,743NDNDJikenjo Nodel Project)0.380.342,626NDNDShin-Baba0.600.567,985NDNDBaba0.400.451,974NDND	Cotakizawa	0.36	0.36	4,242	ND	ND	
Model Project)         0.38         0.34         2,020         ND         ND           Shin-Baba         0.60         0.56         7,985         ND         ND         ND           Baba         0.40         0.45         1,974         ND         ND         ND	Jikenjo	0.32	0.38	2,743	ND	ND	業(地見城) :所
Baba 0.40 0.45 1,974 ND ND	<b>Jikenjo</b> Model Project)	0.38	0.34	2,626	ND	ND	
<u> </u>	Shin-Baba	0.60	0.56	7,985	ND	ND	
	Baba	0.40	0.45	1,974	ND	ND	
	Goshi, Ogita	0.39	0.43	12,149	ND	ND	<u>秋田一時保管所</u>

### **Efforts to secure Interim Storage Facility**

Oct., 2011 Ministry of the Environment announced the **Basic Principles for Interim** Storage Facility (ISF) (the roadmap), and explained to the heads of relevant municipalities

**Main Contents** 

- The National Government shall secure, maintain and manage ISF
- The National Government shall make utmost efforts to start the operation of ISF within about 3 years(by January, 2015)
- Materials to be stored are limited to soil and waste generated in Fukushima prefecture
- Dec., 2011 The Ministry requested Fukushima Pref. and 8 towns in Futaba County to examine location sites within Futaba county
- Mar., 2012 The Ministry explained the Fukushima Pref. and 8 towns that IFS <u>may be</u> <u>located separately in 3 towns (Futaba, Okuma and Naraha)</u>
- Aug., 2012 The Ministry proposed the investigation for ISF to Fukushima Pref. and 8 towns
- Nov., 2012 <u>The Fukushima Pref. announced the acceptance of the investigation proposed</u> <u>by the Ministry</u> at the consultation meeting with the mayors of Futaba County's towns and villages
- Mar., 2013 The Ministry selected contractors, who will implement the investigations
- Apr., 2013 On-site exploratory survey has started in Naraha and Okuma.