

Information(12:00), March 22, 2024

To All Missions (Embassies, Consular posts and International Organizations in Japan)

Report on the discharge record and the seawater monitoring results at Fukushima Daiichi Nuclear Power Station during February

The Ministry of Foreign Affairs wishes to provide all international Missions in Japan with a report on the discharge record and seawater monitoring results with regard to groundwater pumped from the sub-drain and groundwater drain systems, as well as, bypassing groundwater pumped during the month of February at Fukushima Daiichi Nuclear Power Station (NPS).

1. Summary of decommissioning and contaminated water management

In February the summary of monthly progress on decommissioning and contaminated water management of Fukushima Daiichi NPS was issued shown in Appendix 1. For more information, please see the following URL: <https://www.meti.go.jp/english/earthquake/nuclear/decommissioning/pdf/mp202402.pdf>

2. Sub-drain and Groundwater Drain Systems

In February purified groundwater pumped from the sub-drain and groundwater drain systems was discharged on the dates shown in Appendix 2. Prior to every discharge, an analysis on the quality of the purified groundwater to be discharged was conducted by Tokyo Electric Power Company (TEPCO) and the results were announced.

All the test results during the month of February have confirmed that the radiation levels of sampled water were substantially below the operational targets set by TEPCO (these operational targets are well below the density limit specified by the Reactor Regulation). The results of these analyses were also confirmed by third-party organization (Tohoku Ryokka Kankyohozen Co.).

In addition, TEPCO and Japan Atomic Energy Agency (JAEA), at the request of the Government of Japan, regularly conduct more detailed analyses on the purified groundwater. The results of JAEA's latest analyses confirmed that TEPCO's analyses were accurate and verified that the radiation levels of sampled groundwater was substantially below the operational target (see Appendix 3).

Moreover, TEPCO publishes the results of analyses conducted on seawater sampled during the discharge operation at the nearest seawater sampling post from the discharge point (see Appendix 4). The results show that the radiation levels of seawater remain lower than the density limit specified by the Reactor Regulation and significant change in the radioactivity has not been observed.

3. Groundwater Bypassing

In February, the pumped bypassing groundwater was discharged on the dates shown in Appendix 5. Prior to every discharge, an analysis on the quality of the groundwater to be discharged was conducted by TEPCO and the results were announced.

All the test results during the month of February have confirmed that the radiation levels of sampled water were substantially below the operational targets set by TEPCO (these operational targets are well below the density limit specified by the Reactor Regulation). The results of these analyses were also confirmed by Japan Chemical Analysis Center.

In addition, TEPCO and JAEA, at the request of the Government of Japan, regularly conduct more detailed analyses on the groundwater. The results of JAEA's latest analyses confirmed that TEPCO's analyses were accurate and verified that the radiation levels of the sampled groundwater were substantially below the operational target (see Appendix 6).

Moreover, TEPCO publishes analysis results on seawater sampled during the discharge operation at the nearest seawater sampling post from the discharge point (see Appendix 7). The result shows that the radiation levels in seawater remain lower than the density limit specified by the Reactor Regulation and significant change in the radioactivity has not been observed. The analysis had been conducted once a month until March 2017. Since April 2017, it is conducted four times a year because there has been no significant fluctuation in the concentration of radioactive materials in the sea water, and no influence on the surrounding environment has been confirmed.

The sampling process for analyses conducted this month is the same as the one conducted in the information disseminated last month. Results of the analyses are shown in the attached appendices:

(For further information, please contact TEPCO at (Tel: 03-6373-1111) or refer to the TEPCO's website:


<http://www.tepco.co.jp/en/nu/fukushima-np/handouts/index-e.html>)

Contact: International Nuclear Energy Cooperation Division,
Ministry of Foreign Affairs, Tel 03-5501-8227

Main decommissioning work and steps

Fuel removal from the spent fuel pool was completed in December 2014 at Unit 4 and on February 28, 2021 at Unit 3. Work continues sequentially toward the start of fuel removal from Units 1 and 2 and debris (Note 1) retrieval from Units 1-3.

(Note 1) Fuel assemblies having melted through in the accident with nearby metal materials etc.



Contaminated water management - triple-pronged efforts -

- Efforts to promote contaminated water management based on the three basic policies
 - "Remove" the source of water contamination
 - "Redirect" fresh water from contaminated areas
 - "Retain" contaminated water from leakage

- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal equipment) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs facing onsite. Through these measures, the generation of contaminated water was reduced from approx. 540 m³/day (in May 2014) to approx. 90 m³/day (in FY2022).
- Measures continue to further suppress the generation of contaminated water to 100 m³/day or less within 2025.


(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building.
- While assessing the dust impact, measures to reduce the stagnant water level were implemented. In March 2023, the target water level in each building was achieved. For the Units 1-3 Reactor Buildings, "reducing stagnant water in the Reactor Buildings to about half the amount at the end of 2020 during the period FY2022-2024" was achieved.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

Measures for treated water Appendix 1


Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced and objectivity and transparency ensured by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated with full transparency on an ongoing basis.



(3) Efforts to stably operate contaminated water management

- Various measures were carried out to prepare for tsunamis. As countermeasures for heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to close openings in buildings and install sea walls to enhance drainage channels and other measures are being implemented as planned.



Results of analyses on the quality of the purified groundwater pumped from the sub-drain and groundwater drain systems at Fukushima Daiichi NPS (made available by TEPCO prior to discharge)

(Unit: Bq/L)

Date of sampling *Date of discharge	Detected nuclides	Analytical body	
		TEPCO	Third-party organization
February 25 th , 2024 *Discharged on March 1 st	Cs-134	ND (0.64)	ND (0.74)
	Cs-137	ND (0.74)	ND (0.57)
	Gross β	ND (1.9)	ND (0.34)
	H-3	730	770
February 23 th , 2024 *Discharged on February 28 th	Cs-134	ND (0.66)	ND (0.63)
	Cs-137	ND (0.61)	ND (0.61)
	Gross β	ND (0.61)	ND (0.31)
	H-3	760	780
February 21 st , 2024 *Discharged on February 26 th	Cs-134	ND (0.71)	ND (0.51)
	Cs-137	ND (0.66)	ND (0.40)
	Gross β	ND (2.0)	ND (0.30)
	H-3	730	760
February 19 th , 2024 *Discharged on February 24 th	Cs-134	ND (0.80)	ND (0.53)
	Cs-137	ND (0.75)	ND (0.70)
	Gross β	ND (1.8)	ND (0.32)
	H-3	820	850
February 17 th , 2024 *Discharged on February 22 th	Cs-134	ND (0.74)	ND (0.60)
	Cs-137	ND (0.61)	ND (0.50)
	Gross β	ND (2.0)	ND (0.37)
	H-3	700	750
February 15 th , 2024 *Discharged on February 20 th	Cs-134	ND (0.65)	ND (0.59)
	Cs-137	ND (0.64)	ND (0.72)
	Gross β	ND (0.65)	ND (0.35)
	H-3	650	670
February 13 th , 2024 *Discharged on February 18 th	Cs-134	ND (0.62)	ND (0.55)
	Cs-137	ND (0.45)	ND (0.64)
	Gross β	ND (1.9)	ND (0.35)
	H-3	640	660
February 11 th , 2024 *Discharged on	Cs-134	ND (0.69)	ND (0.70)
	Cs-137	ND (0.76)	ND (0.64)

February 16 ^h	Gross β	ND (2.0)	ND (0.36)
	H-3	640	680
February 9 th , 2024 *Discharged on February 14 th	Cs-134	ND (0.55)	ND (0.52)
	Cs-137	ND (0.67)	ND (0.70)
	Gross β	ND (0.66)	ND (0.34)
	H-3	760	800
February 7 th , 2024 *Discharged on February 12 th	Cs-134	ND (0.62)	ND (0.68)
	Cs-137	ND (0.65)	ND (0.61)
	Gross β	ND (1.8)	ND (0.33)
	H-3	700	760
February 5 th , 2024 *Discharged on February 10 th	Cs-134	ND (0.75)	ND (0.65)
	Cs-137	ND (0.70)	ND (0.72)
	Gross β	ND (1.8)	ND (0.37)
	H-3	640	660
February 4 th , 2024 *Discharged on February 9 th	Cs-134	ND(0.53)	ND(0.60)
	Cs-137	ND(0.51)	ND(0.59)
	Gross β	ND(1.6)	ND(0.36)
	H-3	560	610
February 3 rd , 2024 *Discharged on February 8 th	Cs-134	ND (0.91)	ND (0.73)
	Cs-137	ND (0.63)	ND (0.67)
	Gross β	ND (1.8)	ND (0.33)
	H-3	610	640
February 1 st , 2024 *Discharged on February 6 th	Cs-134	ND (0.69)	ND (0.56)
	Cs-137	ND (0.67)	ND (0.54)
	Gross β	ND (0.61)	0.45
	H-3	630	650
January 30 th , 2024 *Discharged on February 4 th	Cs-134	ND (0.75)	ND (0.64)
	Cs-137	ND (0.88)	ND (0.57)
	Gross β	ND (1.9)	ND(0.37)
	H-3	550	570
January 29 th , 2024 *Discharged on February 3 rd	Cs-134	ND (0.53)	ND (0.65)
	Cs-137	ND (0.56)	ND (0.54)
	Gross β	ND (1.7)	ND(0.35)
	H-3	600	620
January 28 th , 2024 *Discharged on February 2 nd	Cs-134	ND (0.76)	ND (0.54)
	Cs-137	ND (0.91)	ND (0.50)
	Gross β	ND (2.0)	0.41
	H-3	510	540

* * ND: represents a value below the detection limit; values in () represent the detection limit.

- * In order to ensure the results, third-party organizations have also conducted an analysis and verified the radiation level of the sampled water.
- * Third-party organization : Tohoku Ryokka Kankyohozen Co., Ltd

Result of detailed analyses conducted by TEPCO, JAEA, and Japan Chemical Analysis Center (In order to confirm the validity of analysis, the Government of Japan also requests JAEA; and TEPCO requests Japan Chemical Analysis Center to conduct independent analyses)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Analytical body		
		JAEA	TEPCO	Japan Chemical Analysis Center
January 2 nd , 2024	Cs-134	ND (0.0029)	ND (0.0044)	ND (0.0057)
	Cs-137	ND(0.0020)	ND(0.0038)	ND (0.0056)
	Gross α	ND (0.52)	ND (2.0)	ND (2.1)
	Gross β	ND (0.48)	ND (0.65)	ND (0.56)
	H-3	860	870	850
	Sr-90	0.011	0.01	0.0078

* ND: represents a value below the detection limit; values in () represent the detection limit.

(Reference)

(Unit: Bq/L)

Radionuclides	Operational Targets	Density Limit specified by the Reactor Regulation	World Health Organization (WHO) Guidelines for Drinking Water Quality
Cs-134	1	60	10
Cs-137	1	90	10
Gross α	—	—	—
Gross β	3 (1) ※	—	—
H-3	1,500	60,000	10,000
Sr-90	—	30	10

※ The operational target of Gross β is 1 Bq/L in the survey which is conducted once every ten days.

※ The reference table shows the values of operational targets before discharge. Since the values after discharge contain natural radioactive materials in seawater, there will be differences between the values and the operational targets values.

Results of analysis on the seawater sampled near the discharge point (North side of Units 5 and 6 discharge channel)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Sampling point (South discharge channel)
December 21 st , 2023 *Sampled before discharge of purified groundwater.	Cs-134	ND (0.75)
	Cs-137	ND (0.70)
	Gross β	12.0
	H-3	ND (0.37)

Results of analyses on the water quality of the groundwater pumped up for bypassing at Fukushima Daiichi NPS (made available by TEPCO prior to discharge)

(Unit: Bq/L)

Date of sampling *Date of discharge	Detected nuclides	Analytical body	
		TEPCO	Third-party organization
February 11 th , 2024 *Discharged on February 16 th	Cs-134	ND (0.65)	ND (0.61)
	Cs-137	ND (0.73)	ND (0.61)
	Gross β	ND (0.63)	ND (0.33)
	H-3	65	71

- * * ND: represents a value below the detection limit; values in () represent the detection limit
- * In order to ensure the results, third-party organizations have also conducted an analysis and verified the radiation level of the sampled water.
- * Third-party organization: Tohoku Ryokka Kankyohozen Co., Ltd

Result of detailed analyses conducted by TEPCO, JAEA, and Japan Chemical Analysis Center (In order to confirm the validity of analysis, the Government of Japan also requests JAEA; and TEPCO requests Japan Chemical Analysis Center to conduct independent analyses)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Analytical body		
		JAEA	TEPCO	Japan Chemical Analysis Center
January 8 th , 2024	Cs-134	ND (0.0027)	ND (0.0056)	ND (0.0062)
	Cs-137	ND (0.0021)	ND (0.0044)	ND (0.0048)
	Gross α	ND (0.54)	ND (2.0)	ND (2.1)
	Gross β	ND (0.48)	ND (0.6)	ND (0.58)
	H-3	45	45	45
	Sr-90	ND(0.0015)	ND (0.0015)	ND (0.006)

* ND: represents a value below the detection limit; values in () represent the detection limit.

(Reference)

(Unit: Bq/L)

Radionuclides	Operational Targets	Density Limit specified by the Reactor Regulation	World Health Organization (WHO) Guidelines for Drinking Water Quality
Cs-134	1	60	10
Cs-137	1	90	10
Gross α	—	—	—
Gross β	5 (1) ※	—	—
H-3	1,500	60,000	10,000
Sr-90	—	30	10

※ The operational target of Gross β is 1 Bq/L in the survey which is conducted once every ten days.

※ The reference table shows the values of operational targets before discharge. Since the values after discharge contain natural radioactive materials in seawater, there will be differences between the values and the operational targets values.

Results of analyses on the seawater sampled near the discharge point (Around South Discharge Channel)

(Unit: Bq/L)

Date of sampling ※conducted four times a year	Detected nuclides	Sampling point (South discharge channel)
December 12 th , 2023	Cs-134	ND (0.80)
	Cs-137	ND (0.72)
	Gross β	10
	H-3	ND (0.32)